14th Annual Workshop of the Australian Network of Structural Health Monitoring

THE BENEFITS OF DIGITAL ENGINEERING AND PREFAB IN CONSTRUCTION

David Haller National Operations Manager, Masterplanned Communities, Mirvac





mirvac

.

MIRVAC'S PREFAB Journey



YEARS OF PREFAB PROJECTS AND LEARNINGS

2013



ELIZABETH HILLS – NSW	BRIGHTON LAKES - NSW	DONCASTER - VIC	WAVERLY PARK - VIC	WOODLEA - VIC
 2 Home Trial Walls and floors 10 weeks program saving (42%) 	110 homesWalls and floorsAvg 27% reduced program	 36 Homes Walls, Floors & Lift Shafts 20-25% reduced program 	 11 Homes Walls & Floors 23% time saving in build duration 	 26 homes First 52 bathroom pods used in Mirvac Homes 88% Reduction in On-Site labour hours for bathroom work



COMPLETED HOMES USING PREFAB





COMPLETED HOMES USING PREFAB







Summary of benefits using 'prefab'



BENEFITS FOR THE BUILDER

		1
Construction Program	REDUCED BY 20-40%	
Site Prelims costs	REDUCED BY 20-40%	
Construction waste removal	REDUCED BY 40-50%	
Scaffolding hire period	REDUCED BY 30-50%	
On-site labour requirements	REDUCED	
Construction administration tasks	REDUCED	
Site safety administration tasks	REDUCED	
Manual Handling requirements	REDUCED	
Incidents and Injuries	REDUCED	
Work related stress and fatigue	REDUCED	
Inconsistent Quality	REDUCED 🕑	







BENEFITS FOR THE CUSTOMER

- Certainty of Delivery
- Improved Performance
- Improved Durability
- Market leading product
- · Improves consistency of quality and finish
- Reduce post completion issues



BENEFITS FOR THE ARCHITECT

- Improves Design Efficiency
- Reduced documentation detailing
- Ability to develop a product catalogue
- Documentation Consistency
- Improve consistent workmanship outcomes



BENEFITS FOR THE COMMUNITY

- Reduced waste generated on site
- Reduced carbon footprint of construction
- Higher Performing and energy efficient homes
- Reduce construction impact on community
- Reduced construction traffic

BENEFITS FOR THE DEVELOPER

- · Project metrics: Less time improves IRR and ROIC
- Responsible Developer Reputation
- Forward Thinking, Industry Leading
- Reduce Impact on existing development customers
- Reduces Project Delivery Risk





The real challenges of prefab in residential construction



CHALLENGES WITH PREFAB IN AUSTRALIA

CHALLENGES	SOLUTIONS	
PREFAB COSTS MORE	 Adopt DfMLA principles Demonstrate total project savings upfront Unlock economies of scale Utilise technology to reduce costs 	
CUSTOMER EXPECTATIONS (PERSONALISED DESIGNS)	 Educate the customer on how to balance design excellence and DfMLA Provide evidence on increased performance through prefab Demonstrate the value of a better balance between aesthetics and performance 	
CHANGE MANAGEMENT	 Educate all stakeholders on change management principles and techniques Implement governance to assist in change management support Demonstrate value and benefit to the various stakeholders 	



CHALLENGES WITH PREFAB IN AUSTRALIA

CHALLENGES	SOLUTIONS
MANUFACTURING SUPPLY CHAIN	 Increased adoption of prefab will increase manufacturing supply chain Early Engagement and Builder/Manufacturer risk sharing balance Developing industry partnerships
INTENSE PLANNING REQUIREMENTS	 Implement structured governance to assist in planning requirements Utilise Technology (BIM and DE) Establish appreciation for the benefits of better planning
ADOPTING DIGITAL ENGINEERING	 Invest in Software to unlock efficiency Education and Training on 3D, 4D and 5D benefits Understand the value of model sharing between builder/designer/manufacturer



Mirvac case studies

CAPTURING DATA TO PROVE THE BENEFITS AND OFFSET CHALLENGES



Case Study #1 WOODLEA, VIC, 2021 BATHROOM PODS





COLLECTING BENCHMARK DATA FOR COMPARISON





OUR PEOPLE – TRADITIONAL APPROACH





OUR PEOPLE – PREFAB APPROACH





SUMMARY











15+







SENT











130 +HOURS



IN MEETINGS





Inspections

360+ HOURS

71% REDUCTION

IN INSPECTIONS



104+







OUR PROJECT Traditional Prefab Pod 2,964 HRS 114 HRS **37** HRS 1.5 HRS 26) 88% REDUCTION IN <u>í 1</u>) MAN HOURS MAN HOURS **94**% 🙆 109 days M CONSTRUCT DANS 26 7 DAYS FOR BATHROOMS 26 HOME ONE HOME



Case Study #2 GEORGES COVE, MOOREBANK, SYDNEY





COLLECTING BENCHMARK DATA FOR COMPARISON





THE BENEFITS KEEP GETTING BETTER...

PROGRAM BENEFITS

SUPERSTRUCTURE





Reduction

EXTERNAL CLADDING FLOORING



OVERALL DURATION





OTHER BENEFITS

WASTE REDUCTION

60%

Reduction

SCAFFOLD HIRE

53% Reduction MANUAL HANDLING



SAFETY RISKS Material Cutting Falling Objects Falls from Height






What's next?



DIGITAL ENGINEERING IN CONSTRUCTION


3D DESIGN COORDINATION



4D PLANNING



5D QUANTIFICATION & COSTING








BUILDING INFORMATION MODELLING (BIM)

OFF SITE MANUFACTURE



CAPTURING AND LEARNING FROM DATA



VISUALISATION AR/VR





ALTONA NORTH – VIC

130 APARTMENTS - PREFAB WALLS, FLOORS AND BATHROOM PODS

DFMLA PRINCIPLES ADOPTED AT CONCEPT DESIGN

USE OF TECHNOLOGY (BIM)

- 3D Modelling
- Transfer of Loads
- 6 Bathroom Types
- Floor plate Efficiency
- Lightweight Timber Structure

EARLY CONTRACTOR ENGAGEMENT

- Compliance Consultant
- Structural Engineering
- Services
- Structure

PREFAB ELEMENTS UNLOCKED

• External Walls

• 4D Planning

5D Estimating

- Internal Walls and Parti Walls
- Structural Flooring
- Bathroom Pods





CASE STUDY

DIGITAL ENGINEERING & DFMA IN PRACTICE



AUSTRALIAN TECHNOLOGY PARK (ATP) - SOUTH EVELEIGH

Project Information

- » 125,000m2 NLA
- » \$925 million Construction Costs








STAGE 1 – CREATING THE DIGITAL MODEL





STAGE 2 – **IDENTIFYING COMPLEX ELEMENTS & DFMA PRINCIPLES**




Identification of key DFMA opportunities in early planning phase of the project. These included:

- » Roof modules
- » Skylight / POD modules



STAGE 3 – MODELLING COMPONENTS





STAGE 4 – MODELLING ASSEMBLY OF COMPONENTS





STAGE 5 – MODELLING SITE LOGISTICS





STAGE 6 – CONSTRUCTION SEQUENCING (4D)



ATP-B2 ROOF AND SKYLIGHT SCOPE 4D CONSTRUCTION SEQUENCE



STAGE 7 – ON SITE DELIVERY



PHASE 6 – ROOF INSTALLATION PROGRESS PHOTOS





Thank you